

PROJECT	CONTRACT NO.	CHANGE ORDER NO.	APPROVED DATE	CONTRACTOR	CATEGORY	TITLE	AMOUNT (\$)	DESCRIPTION
CP 1	HSR 13-06	165.1	12/6/2019	Tutor Perini/Zachry/Parsons	Changes to Plans and Specifications	Solid Barrier on Type 2 Overhead - Design	"\$37,900.43"	This is a change to a contract for design services in the Central Valley. The reason for the change is for additional redesign efforts to change the Overhead Structure Barrier design to a rigid traffic barrier with Access Deterrent Fence (AD) on all roadway and pedestrian overhead structures per Directive Letter DL-084 R3.
CP 1	HSR 13-06	5.1	11/27/2019	Tutor Perini/Zachry/Parsons	Administrative	Local and Long Distance Phone Charges	"\$50,410.40"	"This is a change to a contract for construction management services in the Central Valley. The reason for this change is for the reimbursement of additional local and long distance phone calls from April 15, 2018 to September 15, 2019 and includes projected costs through the end of the Contract."
CP 1	HSR 13-06	274	11/22/2019	Tutor Perini/Zachry/Parsons	Third-Party Related	Left Turn Channelization at Golden State Boulevard - Construction Only	"\$886,440.91"	"This is a change to a contract for construction services in the Central Valley. The reason for this change is for the construction of the median opening and left turn channelization for southbound Golden State Boulevard, south of East Avenue, for California Legal Truck access to the relocated main driveway of Weir Floway (parcel FB-10-0220). The work is based on plan set for City of Fresno Public Works Department Weir Floway Median Opening Plans C-001-WFC."
CP 1	HSR 13-06	177.1	11/22/2019	Tutor Perini/Zachry/Parsons	Changes to Plans and Specifications	Transfer of Funds Contingency to Construction Contract Work	"\$500,000.00"	"This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to increase the amount of ""Provisional Sums"" as defined in the Contract special provisions to compensate the Contractor for Construction Contract Work (CCW)."
CP 1	HSR 13-06	277	11/22/2019	Tutor Perini/Zachry/Parsons	Environmental	Westside Wye Shoofly Dirt Contamination Testing	"\$14,970.81"	"This is a change to a contract for materials testing in the Central Valley. The reason for the change is to compensate the Contractor to test and report on potential contaminated materials at the Westside Wye Shoofly, as well as recommendations from a registered geologist."
CP 1	HSR 13-06	273	11/15/2019	Tutor Perini/Zachry/Parsons	Third-Party Related	McKinley Avenue Storm Drain United Parcel Service (UPS) Tie-In	"\$13,717.08"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to design a new required storm drain manhole within the vicinity of the proposed Golden State Blvd. and McKinley Ave. near HSR STA 10845+00, per Authority Letter PCM-TPZP-04005."
CP 1	HSR 13-06	275	11/15/2019	Tutor Perini/Zachry/Parsons	Third-Party Related	Mono Street - San Joaquin Valley Railroad Track 118 Materi	"\$110,320.59"	"This is a change to a contract for construction services in the Central Valley. The reason for this change is for the procurement and delivery of track, crossing panels and stockpiling of ballast rock necessary to allow Union Pacific Railroad to raise the existing San Joaquin Valley Railroad Spur Track #118 at the Mono Street at-grade crossing. (Installation of materials to be performed by Union Pacific Railroad)"
CP 1	HSR 13-06	87.3	11/8/2019	Tutor Perini/Zachry/Parsons	Third-Party Related	Top Down Construction at State Route 180 Supplemental 3	"\$1,794,094.00"	"This is a change to a contract for construction services in the Central Valley. The reason for the change is to compensate the Contractor for additional unforeseen Third Party scope of work to execute Alternate Technical Concept #1A (top/down construction methodology) at Fresno Trench construction beneath highway State Route 180. This Change Order is a supplement to CO 00087 dated April 5, 2016."
CP 1	HSR 13-06	271	10/25/2019	Tutor Perini/Zachry/Parsons	Changes to Plans and Specifications	Emergency Closure State Route 180 West Bound	"\$12,079.76"	"This is a change to a contract for construction services in the Central Valley. The reason for this change is to compensate the Contractor for completing an emergency closure of the SR-180 West bound #3 lane at the Fulton Street onramp for the purpose of

PROJECT	CONTRACT NO.	CHANGE ORDER NO.	APPROVED DATE	CONTRACTOR	CATEGORY	TITLE	AMOUNT (\$)	DESCRIPTION
								installing K-Rail protection with crash barriers on June 19, 2019."
CP 1	HSR 13-06	265.1	10/25/2019	Tutor Perini/Zachry/Parsons	Changes to Plans and Specifications	Union Pacific Railroad Homeless Encampment Cleanup	"\$500,000.00"	"This is a change to a contract for construction services in the Central Valley. The reason for this change is to add funds to original CO 00265. The original amount including the supplemental is hereby increased by \$500,000.00, from \$100,000.00 to \$600,000.00, as well as funding for cleanup for a homeless encampment."
CP 1	HSR 13-06	262	10/25/2019	Tutor Perini/Zachry/Parsons	Third-Party Related	United States Bureau of Reclamation Agreement for Siphon Maintenance	"\$144,920.04"	"This is a change to a contract for maintenance services in the Central Valley. The reason for this change is to compensate the United States Bureau of Reclamation for the cost involved in maintaining and cleaning proposed new siphon at Madera Irrigation District (MID) facility, Lateral 6.2 in perpetuity."
CP 1	HSR 13-06	266	10/24/2019	Tutor Perini/Zachry/Parsons	Right-of-Way (ROW) Related	FB-10-0176 Secure Fresno Rescue Mission Structure	"\$2,642.59"	This is a change in contract for construction services in the Central Valley. The reason for the change is to compensate the Contractor for securing the Fresno Rescue Mission structure on parcel FB-10-0176.
CP 1	HSR 13-06	270	10/22/2019	Tutor Perini/Zachry/Parsons	Differing Site Conditions	MF-10-0058 Keith's Automotive Sewer Leak	"\$5,061.49"	"This is a change in contract for construction services in the Central Valley. The reason for the change is to provide compensation to the Contractor for performing sewer investigation work at Keith's Automotive at 5355 North Golden State Boulevard, parcel MF-10-0058, to determine the cause of a sewer leak."
CP 1	HSR 13-06	233.2	10/22/2019	Tutor Perini/Zachry/Parsons	Third-Party Related	Deposit and Reimbursement for Madera Valley Water Company	"\$5,447.50"	This is a change to a contract for design services in the Central Valley. The reason for the change is to provide initial deposit and reimbursement of funds for Madera Valley Water Company per Authority request for agreement review services.
CP 1	HSR 13-06	260	10/10/2019	Tutor Perini/Zachry/Parsons	Changes to Plans and Specifications	Herndon Avenue - Construction	"\$76,583,809.00"	This is a change to a contract for construction services in the Central Valley. The reason for the change is compensate the Contractor for additional construction costs as a result of the approval of Alternate Technical Concept #8 for the Herndon Ave area development.
CP 1	HSR 13-06	149.1	10/4/2019	Tutor Perini/Zachry/Parsons	Utility Relocation	Credit from Change Order 00149	"(\$3,494.75)"	"This is a change to a contract for construction services in the Central Valley. The reason for this change is to provide a credit to the Authority for the difference equivalent to -\$3,494.75 due to a summation error in the Subcontractor's bid proposal for Change Order 00149, dated March 9, 2017."
CP 1	HSR 13-06	265	8/19/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	UPRR Safety and Security	"\$100,000.00"	This is a change to the contract for design and construction services in the Central Valley. This change order allows the contractor to complete activities within the Union Pacific Railroad right of way.
CP 1	HSR 13-06	99.2	8/6/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	Completion Deadline Ext / Resolution	"\$126,000,000.00"	"This is a change to the contract for design and construction services in the Central Valley. The change order is to resolve all delays, claims and disputes from January 1, 2016 through May 1, 2019 and revise the date to complete the work to August 31, 2021."
CP 1	HSR 13-06	88.8	8/6/2019	Tutor Perini / Zachry/Parsons	Environmental	Environmental Staffing - Supplemental No 8	"\$9,000,000.00"	This is a change to a contract for design and construction services in the Central Valley. This change order continues to provide environmental services to ensure the future high-speed rail system work complies with environmental requirements.
CP 1	HSR 13-06	261	8/6/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	Switch Relo for UPRR Siding 729	"\$102,271.87"	This is a change to the contract for design and construction services in the Central Valley. This change order designs the relocation of Union Pacific Railroad infrastructure to enable subsequent relocation of utilities.

PROJECT	CONTRACT NO.	CHANGE ORDER NO.	APPROVED DATE	CONTRACTOR	CATEGORY	TITLE	AMOUNT (\$)	DESCRIPTION
CP 1	HSR 13-06	264	8/6/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	Sprint Utility Work Subtask 1.05	"\$727,099.61"	This is a change to the contract for design and construction services in the Central Valley. This change order allows for completion of the relocation of telecommunications facilities.
CP 1	HSR 13-06	48.3	8/5/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	PG&E & AT&T Facilities Relocation S3	"\$19,000,000.00"	This is a change to the contract for design and construction services in the Central Valley. The change order enables utilities of PG&E and AT&T to be moved out of the way of the future high-speed rail system.
CP 1	HSR 13-06	263	7/31/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	Utility Relocations to Accommodate UPRR - CCS - Sprint - Construction	"\$77,064.23"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change order is for Sprint, a telecommunications company, to inspect, monitor, protect and verify if their services will need to be moved for the high-speed rail system. This work is being coordinated by the general contractor in Fresno responsible for designing and constructing the future system."
CP 1	HSR 13-06	256	7/12/2019	Tutor Perini / Zachry/Parsons	Changes to Plans and Specifications	Westside Shoofly Modifications - Construction	\$-	This change order has been rescinded.
CP 1	HSR 13-06	231.1	7/12/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	City of Fresno Utility Relocations Package 2 and 3	"\$4,221,684.30"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change order is for the City of Fresno to move its services out of the way of future high-speed rail system. The work is being coordinated by the general contractor in Fresno responsible for designing and constructing the future system.
CP 1	HSR 13-06	258	7/11/2019	Tutor Perini / Zachry/Parsons	Third-party Related	HSR CP1 - JMA Railroad Review and Consultation	"\$88,755.50"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change order is to expedite all railroad related submittals and improve overall communication between Union Pacific Railroad, San Joaquin Valley Railroad, Tutor/Perini/Zachry/Parsons JV and the Authority."
CP 1	HSR 13-06	10.1	6/19/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	Weed Abatement - North Ext. CO 00089	\$-	"This is a change to a contract for design and construction services in the Central Valley and authorizes the clearance of weeds, grass, trash and debris from Authority owned properties in an area of construction north of Fresno. The reason for this change is to authorize these clearance activities in an area known as the ""Northern Extension"", which was added to the construction contract in March, 2016. The original clearance activities authorized for \$300,000 in change order 10 did not include the Northern Extension."
CP 1	HSR 13-06	259	6/12/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	MF-20-0948 Two Conc. Slabs Ave 15.5	"\$4,105.88"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to demolish two concrete slabs at a property acquired by the Authority near Avenue 15 and a half in Madera County.
CP 1	HSR 13-06	88.7	6/7/2019	Tutor Perini / Zachry/Parsons	Environmental	Additional Environmental Services	"\$1,000,000.00"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to continue to provide environmental services to ensure the future high-speed rail system work complies with environmental requirements.
CP 1	HSR 13-06	257	5/21/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	UNI: Fresno Bridge Relo Costs DL0078	"\$87,165.44"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is for Sprint, a telecommunications company, to move its services out of the way of the future high-speed rail system. This work is coordinated by the general contractor in Fresno responsible for designing and

PROJECT	CONTRACT NO.	CHANGE ORDER NO.	APPROVED DATE	CONTRACTOR	CATEGORY	TITLE	AMOUNT (\$)	DESCRIPTION
								constructing the future system."
CP 1	HSR 13-06	254	5/13/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	UNI: ATT Wrkarnd Carnegie & Cornelia	"\$39,241.64"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to temporarily move AT&T facilities and a fire hydrant until they can be installed in their permanent locations to enable the re-alignment of Golden State Boulevard in Fresno.
CP 1	HSR 13-06	235	5/9/2019	Tutor Perini / Zachry/Parsons	Third-party Related	Fresno Trench IPB - Construction	"\$8,350,000.00"	This is a change to the contract for design and construction services in the Central Valley. The reason for the change is to do construction work in the Fresno trench associated with the new standards required to keep conventional trains out of the future high-speed rail system.
CP 1	HSR 13-06	255	5/7/2019	Tutor Perini / Zachry/Parsons	Changes to Plans and Specifications	UNI: SR-180 S Slope Unknwn Obstruct	"\$114,486.53"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to remove an unexpected obstruction found during the work at the State Route 180.
CP 1	HSR 13-06	233.1	5/2/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	UNI: MVWC Waterline Relocation Rd 27	"\$2,179.00"	This is a change to a contract for design and construction services in the Central Valley. The change is additional to change 233 and is for the inclusion of Federal flow down conditions into work performed by Giersch & Associates related to moving the water line owned by the Madera Valley Water Company.
CP 1	HSR 13-06	252	5/2/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	"UNI: MF-20-0901, 0902, 0903 Irrig Ln"	"\$243,225.06"	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to install three 36-inch irrigation casings as part of the construction work to enable the future high-speed rail system to be built.
CP 1	HSR 13-06	253	5/2/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	UNI: MF-20-0935 Irr & Com Ln Ave 12	"\$83,876.44"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to install an irrigation pipeline and a communication line across Avenue 12, to complete property acquisition requirements."
CP 1	HSR 13-06	250	4/24/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	UNI: MF-20-0917 Irrgrtn Pipe & Condt	"\$239,060.74"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to install irrigation pipelines and conduits in three locations, to complete property acquisition requirements."
CP 1	HSR 13-06	248	4/24/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	UNI: FB-10-0233 Additional Demo	"\$20,814.14"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to complete additional demolition of a building on an Authority-owned property at South Railroad Avenue.
CP 1	HSR 13-06	249	4/17/2019	Tutor Perini / Zachry/Parsons	Third-party Related	UNI: Basin EE Rcyld Irrigrtn Pmp Mod	"\$17,884.82"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is for additional design to an irrigation water pump. This includes replacing the power and control cables and relocating the irrigation line.
CP 1	HSR 13-06	244	4/17/2019	Tutor Perini / Zachry/Parsons	Changes to Plans and Specifications	UNI: Rdside Barriers at OC Deal Pts	"\$31,265.62"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to design modifications related to structures and roadways at Central, Church, Tuolumne, Belmont, Olive, McKinley, and Shaw in the City of Fresno."
CP 1	HSR 13-06	246	4/17/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	UNI: FB-10-0256 South Bldg Addl Demo	"\$13,147.48"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to complete additional demolition of a building on an Authority-owned property at South Cedar Avenue.

PROJECT	CONTRACT NO.	CHANGE ORDER NO.	APPROVED DATE	CONTRACTOR	CATEGORY	TITLE	AMOUNT (\$)	DESCRIPTION
CP 1	HSR 13-06	239	4/15/2019	Tutor Perini / Zachry/Parsons	Changes to Plans and Specifications	UNI: North Ext Rescoping 2 - Design	"\$10,649,178.47"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to complete additional design work in the area known as the ""Northern Extension"", north of Fresno. This design work will move third party facilities and utilities out of the way of the future high-speed rail system."
CP 1	HSR 13-06	242	4/11/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	UNI: American Ave Facility Plan	"\$224,384.33"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to design modifications to the new locations of PG&E and Comcast facilities at American Avenue.
CP 1	HSR 13-06	247	4/9/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	UNI: MF-10-0083 Addtl. Mobilization	"\$24,015.30"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to re-start construction work at a specific property at West Shaw Avenue due to delays in receiving correct data on a fire service line.
CP 1	HSR 13-06	122	4/4/2019	Tutor Perini / Zachry/Parsons	Third-party Related	UNI: Lighting Mod due to UPRR	"\$23,731.75"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is new lighting requirements required by the Union Pacific Rail Road at Blemont and McKinley Avenues in Fresno.
CP 1	HSR 13-06	188	4/4/2019	Tutor Perini / Zachry/Parsons	Third-party Related	UNI: UPRR Bridge AREMA Ver. Switch	"\$36,394.49"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is new American Railway Engineering and Maintenance-of-Way Association (AREMA) standards. These standards triggered the re-design of certain future high-speed rail system work.
CP 1	HSR 13-06	234	4/4/2019	Tutor Perini / Zachry/Parsons	Changes to Plans and Specifications	UNI: North Ext Supplement 2 - Design	"\$1,142,390.46"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to complete additional design work in the area known as the ""Northern Extension"", north of Fresno."
CP 1	HSR 13-06	237	4/4/2019	Tutor Perini / Zachry/Parsons	Third-party Related	UNI: Church Ave Overcrossing Sunland	"\$285,430.57"	This is a change to the contract for design and construction services in the Central Valley. The reason for the change is to complete additional design work at Church and Sunland Avenues in Fresno.
CP 1	HSR 13-06	240	4/4/2019	Tutor Perini / Zachry/Parsons	Changes to Plans and Specifications	UNI: North Ext Supplement 1 - Design	"\$3,573,973.79"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to complete additional design work in the area known as the ""Northern Extension"", north of Fresno. This additional design work was triggered by changes initiated by the Authority to the final alignment of the future high-speed rail system."
CP 1	HSR 13-06	241	4/4/2019	Tutor Perini / Zachry/Parsons	Third-party Related	UNI: McKinley & Basin EE Refinements	"\$552,350.18"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to complete additional design work related to road way work at McKinley Avenue in Fresno and a nearby drainage basin.
CP 1	HSR 13-06	232	4/4/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	UNI: AT&T Workaround for Belmont Ave	"\$1,032,551.05"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to design work arounds to address delays in AT&T design and construction work of new facility locations.
CP 1	HSR 13-06	243	4/4/2019	Tutor Perini / Zachry/Parsons	Third-party Related	UNI: Dry Creek Canal Culvert Redsgn	"\$51,641.30"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to design modifications to the Dry Creek Canal culvert, over which the future high-speed rail system will travel."

PROJECT	CONTRACT NO.	CHANGE ORDER NO.	APPROVED DATE	CONTRACTOR	CATEGORY	TITLE	AMOUNT (\$)	DESCRIPTION
CP 1	HSR 13-06	238	4/3/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	UNI: FB-10-0256 Demo Credit Fambro	"(\$7,437.94)"	This is a change to the contract for design and construction services in the Central Valley. The reason for the change is to receive a credit to the Authority from the contractor for a billing error.
CP 1	HSR 13-06	245	4/3/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	UNI: FB-10-0216 Demo Stages Asphalt	"(\$10,006.36)"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is a removal of demolition scope from the construction contractor.
CP 1	HSR 13-06	229	2/1/2019	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	UNI: GSB Realignment Demo Credit	"(\$975,774.47)"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to revise the demolition requirements on a number of Authority-owned properties and to receive a net credit to the Authority from the contractor.
CP 1	HSR 13-06	219	1/17/2019	Tutor Perini / Zachry/Parsons	Third-party Related	UNI: Kinder Morgan Valve Relo Herndn	"\$569,699.95"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to move a Kinder Morgan 12" valve at Herndon Avenue to enable construction of the future high-speed rail system."
CP 1	HSR 13-06	233	1/15/2019	Tutor Perini / Zachry/Parsons	Utility Relocation	UNI: MVWC Waterline Relocation Rd 27	"\$149,578.49"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to develop the design to move a water line owned by the Madera Valley Water Company out of the way of the future high-speed rail system.
CP 1	HSR 13-06	00133 S2	12/10/2018	Tutor Perini / Zachry/Parsons	Changes to Plans and Specifications	UNI: Ave 12 MSE to CIP Chg - Const.	"\$6,334,334.65"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to incorporate design changes into the construction of Avenue 12.
CP 1	HSR 13-06	225	12/8/2018	Tutor Perini / Zachry/Parsons	Utility Relocation	UNI: CPUC Conduits Ave 8 & 11 Const.	"\$431,101.80"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to construct conduits and other elements at Avenue 8 and Avenue 11 structures for public utilities.
CP 1	HSR 13-06	6.1	11/26/2018	Tutor Perini / Zachry/Parsons	Administrative	DRB Expenses - Supplemental	"\$100,000.00"	"This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to increase the amount of funds in Change Order 00006 from \$180,000 to \$280,000. These funds are used to pay the Authority's share of Dispute Resolution Board expenses."
CP 1	HSR 13-06	230	10/31/2018	Tutor Perini / Zachry/Parsons	Right-of-Way (ROW) Related	FB-10-0219 Remediation Work	"\$308,536.20"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to remove and dispose of contaminated soils.
CP 1	HSR 13-06	88.6	10/4/2018	Tutor Perini / Zachry/Parsons	Environmental	Additional Environmental Services	"\$4,000,000.00"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to continue to provide environmental services to ensure the future high-speed rail system work complies with environmental requirements.
CP 1	HSR 13-06	221	10/2/2018	Tutor Perini / Zachry/Parsons	Changes to Plans and Specifications	Herndon Area Changes - Design	"\$7,942,301.24"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to conduct design related to the alternative designs for the high-speed rail system around Herndon Avenue and related designs to resolve UPRR impacts.
CP 1	HSR 13-06	223	10/2/2018	Tutor Perini / Zachry/Parsons	Changes to Plans and Specifications	MSE to CIP Abutments at Avenue 7	"\$2,449,186.70"	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to make changes to the bridge at Avenue 7.